Status of ITER

P Barabaschi ITER International Team



16th ANS Topical Meeting on Fusion Technology Madison - WI, 14-16 Sept 2004



- Negotiations
- Design activity
- Other Project activities
- R&D-
- Risk Management

Negotiations

- Began in July 2001 with the following aims
 - draft Joint Implementation Agreement
 - select ITER construction site
 - agree how the procurement and costs will be shared
 - define how the project will be managed
 - identify the Director General and senior staff.
- Some work done by Negotiators until Dec. 2003
- No progress afterwards over choice of construction site.



Cadarache or Rokkasho I



Construction Cost Sharing



Party	Share	Total
CN-KO-RF-US	10% each	40%
JA + EU	Host: 36%+A Non-Host: 10%+B (A+B=14%)	60%

- Host provides Buildings and Utilities. Remaining allocation (A+B) depends on site and final agreement.
- Fund (10%): Feeders, Shielding, viewing, NB RH, Hot cell eq., cryodist., CODAC, installation and test, other sundry items

- CN: magnet supports,feeders, correction coils, conductors, blanket (0.2), cryostat, gas injection, casks (0.5), HV substation, AC/DC (0.35), diag.
- EU: TF(0.5), conductors, cassette and outer target, vac.pumps, div. RH, casks (0.5), isotope sep., IC, EC, diag.
- JA: TF(0.5), conductors, inner target, blanket RH, EC, diag.
- KO: conductors, vessel ports (0.67), blanket (0.2), assembly tools, thermal shield, T storage, AC/DC (0.65), diag.
- RF: PF1, conductors, vessel ports (0.33), blanket (0.2), port limiters, flexibles, dome and PFC tests, Discharge circuits, EC, diag.
- US: CS(0.5), conductors, blanket (0.1), vac.pumps, pellet inj., vessel/in-vessel cooling, tok exh. proc., IC, EC, diag.



Main design changes in ITER since FDR



- Magnets
 - increased strand critical current density (from ~600 to ~800 A/mm²)
 - use of stainless steel jacketing in all conductors
 - friction joint in outer intercoil structure
- Vessel/Blanket
 - support arrangement simplified
 - nine lower ports
 - blanket module has FW supported from welded central leg
 - improved module arrangement around NB ports
- Redesign of Cryostat Thermal Shield
- Building/Services
 - port cells confinement
 - Seismic isolation for Rokkasho and Cadarache

– Layout

Vacuum Vessel Support System

- VV supported independently of magnets at the lower ports.
- Possible to adjust the VV in the pit after welding of the sectors.
- Snubbers used to limit the radial movement during earthquake.
- Locate parts requiring maintenance outside cryostat.
- Seismic isolation will lead to further simplification (under study)
- EM-Structural TF/VV coupling effects found to be <u>significant</u> (under study)



Seismic Effects on Tokamak Complex





Seismic Isolators





Seismic Isolation effect on horizontal accelerations



Procurement Specifications



- Drafting of detailed technical specifications for long lead items:
 - Magnets:
 - » strand and conductor
 - » PF and TF coils
 - -Vessel:
 - » main vessel and ports
 - » blanket coolant manifolds
 - Buildings:
 - » tokamak complex
 - » cryogenic halls used for PF coil winding
 - » service tunnels
 - Task Forces established with PT/IT membership to complete work in necessary detail and with industrial realism - only partly successful also due to lack of site decision.
- Development of other procurement specifications to cover interfaces with long lead items resource limited.

High level documentation revision



- Since July 2001, ITER design evolved in many details to resolve issues, reduce costs, and improve margins.
- To smoothly transfer responsibilities to new organisation, there is now a good opportunity to update documentation.
- Includes what has been done that is still valid, and identifies what now still needs to be done or redone to complete the design work.
- Introduced new configuration control document encapsulating previous top level requirements and key system parameters.
- Revised documentation will be available to Participants via the ITER web site.

Configuration Management Tools





- ITER IT has implemented Enovia VPM as data manager in conjunction with CATIA V4 and V5
- Catia V4 soon to be obsolete
- Process well-advanced with a complete switch to production work in CATIA V5 planned for the end of 2004.
- New Document Management system also being introduced soon

Risk Management - The Problem



What are the sources of risk that may

- **1. Hinder the entire project mission**
- 2. Cause large cost or schedule impacts

3. ...

- IT prepared Risk Management plan but has no manpower today to follow it
- During Negotiations IT identified potential risks from ITER agreement

• Some example sources of risk:

- inconsistent or incomplete requirements
- design uncertainties and oversights
- multi-Party supply and complex interfaces
- unproven technologies
- interface or integration difficulties
- unforeseen quality and/or safety issues
- Insufficient resources
- Inability to manage the procurement

ITER-specific risks in procurement



- 1. In Kind procurement only 10% jointly funded
- 2. Large and complex components \Rightarrow limited number of potential suppliers
- 3. Very complex interfaces across suppliers and Party often within same component

(I.e. TF Magnet, CS, Blanket, Vacuum Vessel, Divertor..).

- \Rightarrow difficult to manage design changes
- \Rightarrow difficult to write tech specs
- 4. Confusion of roles and responsibilities:
 - Parties: Stakeholders? or Suppliers?
 - Project: Owner? or Prime Contractor?

In-kind procurement



- →To ensure involvement of the Parties in key fusion technology areas.
- →To ensure a fair sharing of the cost of the device by 'value' and not by currency.
- →Fair Return
- Nevertheless, the procurement system MUST:
 - Ensure project control of quality, cost and schedule
 - Allow for changes of scope when so needed

Solutions exist to meet all the above requirements

Roles and Responsibilities: The Parties



Cannot be simultaneously stakeholders and suppliers.



Roles and Responsibilities: the Project



- The Organisation will act:
 - During the construction phase as "Prime Contractor". Will focus on construction of machine in time, cost,
 - During the operation phase as "Owner"
- It is important to recognise the difference between these two roles and take this into account in:
 - The Staffing regulations
 - The Organisation of the Project Team
 - The Involvement of Industry during construction

What is needed?



- Development of a comprehensive QA program for the construction phase.
- Implement Risk Management Plan
- Clear roles and responsibilities of Organisation, Parties and suppliers of services and components. Do the Parties trust the Organisation or not?
- Sufficient project management control tools given to DG
 - Penalties and other "standard" legal clauses
 - Control on payments as work progress
 - Control on non conformances
 - Minimise design changes but be able to implement when necessary
 - Avoid ITER to become an "Experiment in Project Management"!!!!
- Appropriate staff regulations to ensure
 - Quality of staff from ALL parties
 - Continuity of responsibility during the procurement cycle
 - Capability to work with industrial partners for PM and Integration
- Prime Contractors for some large procurements even if across parties.
- Start with multiple detailed manufacturing study contracts soon

Conclusions



- The ITER Transitional Arrangements are being used at the project technical level to prepare for the construction phase:
 - Detailing of the design as much as possible
 - Preparing procurement packages taking account of manufacturing R&D;
 - Acquiring experience with tools that are necessary for project and quality control.
- When the Site will be selected and a DG chosen very important elements of the agreement will need to be finalised, including:
 - Role of Project in the control of procurement
 - Role of industry in project management
 - Staffing regulations

